

### ARKANA SOLAR

### 12 Installation and Commissioning

#### 12.1 General

WARNING: Where short circuits currents are required, follow AS/NZS 5033 Appendix D for the steps that shall be undertaken to measure the short circuit safely.

NOTE: Some projects require that short circuit currents are recorded as part of the contractual commissioning; otherwise a record of the actual operating current of each string is sufficient. This could be done by using the meter on the inverter or by using a clamp meter when the system is operational.

#### 12.2 Insulation resistance measurement

WARNING: PV array dc circuits are live during daylight and, unlike a conventional ac circuit, cannot be isolated before performing this test.

Follow AS/ NZS 5033 Appendix D4 for the steps that shall be undertaken to measure the insulation safely.

#### 12.3 Installation and commissioning sample

INSTALLATION DETAILS					
Address of installation:					
PV module Manufacturer					
and model number:					
Number of modules in series		Number of strings in			
and model number:		parallel in PV array:			
		How many modules			
		per String			
Inverter manufacturer and					
model number:					
Number of inverters:		Number MDDTs			
Number of inverters:		Number MPPTs:			
PV ARRAY					
PV array tilt		PV Array orientation			
	0		0		
Array frame is certified to AS1:	170.2 for installation	Array frame is installed to manufacturer's	instructions		
location					
No galvanically dissimilar men	tals are in contact with	Roof penetrations are suitable sealed and			
the array frames or supports		weatherproofed			
		·			
PV wiring losses are less than 3% at the maximum		Where PV array comprises multiple strings-string			
current output of the array		protection has been provided			
Wiring is protected from mechanical damage and is		Weatherproof PV array isolator mounted	adjacent to the		
appropriately supported		array			
		(rating:Vdc,	Adc)		
LV DC and AC INSTALLATION					
All low voltage wiring has beer	n installed by a	All wiring has been tested and approved by	by a qualified		
licensed electrical tradesperso	n $\square$	electrical tradesperson.			
		1	ш		



# ARKANA SOLAR

INVERTER									
PV array isolator mounted adjacent to the inverter				Isolator is mounted on output of the inverter					
			(where required)						
	_								
	Vdc,								
	circuit breaker mou				Inverter is installed as per manufacturer's				
	erter main switch fo	or the	PV/inverter sy	stem	specification				
(Rating	A)								
Inverter ceases supplying power within two seconds of a loss of				Inverter does not resume supplying power until					
AC mains					main have been present for more than 60				
				Ш	seconds.				
CONTINUITY									
	ed (record a descrip			ecked in the	colum	n)			
	all string, sub array		•						
Continuity of	all earth connection	ns (inc	luding module	frame)					
SYSTEM CHEC	CK								
WARNING:									
• IF A S	TRING IS REVERSED	AND	CONNECTED T	O OTHERS,	FIRE MA	AY RESUL	Γ.		
IF PO	LARITY IS REVERSED	AT TH	HE INVERTER D	DAMAGE MA	AY OCCI	JR TO THI	E INVERTER	l.	
			Polarity	Voltage		Short Ci	rcuit	Operatii	ng Circuit
String 1					V		Α		Α
String 2					V		А		Α
String 3					V		Α		Α
String 4					V		Α		Α
Sub-arrays wh	nere required				V		Α		Α
PV array at P\	/ array switch-				V		Α		Α
disconnector									
Irradiance at	time of recording th	ne					W/m2		W/m2
current									
INSULATION RESISTANCE MEASUREMENTS (See table 12.3.1 for minimum values of insulation resistance)									
Array positive to earth				ΜΩ					
Array negative to earth				ΜΩ					
INSTALLER INFORMATION									
CEC Accredited Installer's name:									
CEC Accredited number:									
CEC Accredited designer's name:									
I verify that the above system has been installed to all relevant standards									
Signed:		Date:							
Licensed elec	icensed electrician's name:			Electrician's licence number:					
Signed:					Date:				
Jigi ieu.					Date.				



# ARKANA SOLAR

SIGNAGE (AS 4777)					
WARNING DUAL SUPPLY ISOLATE BOTH NORMAL AND SOLAR SUPPLIES BEFORE WORKING ON THIS SWITCHBOARD	On switchboard to which inverter is directly connected				
NORMAL	Is permanently fixed at the main switch				
SUPPLY MAIN SWITCH					
SOLAR SUPPLY MAIN SWITCH	Is permanently fixed at the solar main switch				
WARNING	If the solar system is connected to a distribution board then the following sign is located on main switchboard				
DUAL SUPPLY ISOLATE SOLAR SUPPLY AT	and all intermediate distribution boards				
DISTRIBUTION BOARD DB01					
INVERTER LOCATION	Where the inverter is not adjacent to the main switchboard, located information is provided				
SIGNAGE (AS/NZS 5033)					
WARNING HAZARDOUS D.C. VOLTAGE	Is permanently fixed on array junction boxes (black and yellow)				
SOLAR ARRAY ON ROOF	Fire emergency information is permanently fixed on				
Open Circuit VoltageV Short Circuit CurrentA	the main switchboard and/or meter box (if not installed together)				
PV ARRAY	PV DC isolation is clearly identified				
D.C. ISOLATOR					
A WADNING	Is placed adjacent to the inverter when multiple isolation/disconnection devices are used that are not ganged together				
MULTIPLE D.C. SOURCES TURN OFF ALL D.C.					
ISOLATORS TO ISOLATE EQUIPMENT	ganges together				
SOLAR	Exterior surface of wiring enclosures labelled 'SOLAR'				
SOLAR					
Shutdown procedure is permanently fixed at inverter	Any other signage as required by the local electricity				
and/or on main switchboard	distributor				

**TABLE 12.3.1 Minimum Insulation resistance** 

System Voltage (VOC x 1.25)	Test Voltage	Minimum insulation resistance, $M\Omega$
<120	250	0.5
120 – 500	500	1
>500	1000	1